QC ABSTRACT

NAME OF WORK: Maintanance Of Burial Ground & Office In Ward No.12 Shettyhalli Sub Division.

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
2	Coarse aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
3	Coarse aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
4	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
5	Chain Link Fencing	Average Thickness	One Test		1	1
		Dia of line wire	One Test		1	1
		Mesh size	One Test		1	1
		Nominal dia of mesh wire	One Test		1	1
		Bend Test	One Test		1	1
6	M.S Block Pipe	Yeild Stress	One Test		1	1
		Tensile Strength	One Test		1	1
		Elongation Percentage	One Test		1	1

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

AE/W-12

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2020-06-29-75** **Date: 05-03-19**
Customer	:	Assistant Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
Address	:	Shettyhalli Sub Division, BBMP, Bangalore.
Project Name	:	Maintanace of Burial Ground & Office In Ward No.12 Shettyhalli Sub Division.
Agency	:	Technical Manger (West), Karnataka Rural Infrastructure Development Limited, No.280, 59th Cross 17th C Maain Road, 3rd Y Block Rajaji Nagara, Bangaluru-560010.
Customer's Reference	:	EE/DD/WO/371/18-19
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	02-03-19
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 (Part 1,2 3,4,5, 6,11):1988 IS 4031 Part 1 DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4 IS 4031 Part 2, Determination of Fineness by Blaine Air Permeability Method, Clause 5 IS 4031 Part 3, Determination of Soundness, Clause 5,Clause 6 IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 5, Determination of Initial & Final Setting Time, Clause 5 IS 4031 Part 11,DETERMINATION OF DENSITY , Clause 6
Date of test	:	03-03-19
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

SLNo.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	2.1	_
2	Finess by Air permeablity method (m^2/kg,Min)	284.5	225m^2/kg, Min
3	Density (gm/cc)	3.13	_
4	Standard Consistency (%)	28%	Not specified
5	Initial Setting time	155 minutes	Not less than 30 minutes
6	Final Setting time	260 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	2mm	Not more than 10 mm

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

CIVIL Pro Sig. Date. BANGALORE

R RUDRAPRASAD
Authorized Signatory
Technical Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Page 1/1
End of Report****

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2020-06-29-75** **Date: 05-03-19**
Customer	:	Assistant Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
Address	:	Shettyhalli Sub Division, BBMP, Bangalore.
Project Name	:	Maintanace of Burial Ground & Office In Ward No.12 Shettyhalli Sub Division.
Agency	:	Technical Manger (West), Karnataka Rural Infrastructure Development Limited, No.280, 59th Cross 17th C Maain Road, 3rd Y Block Rajaji Nagara, Bangaluru-560010.
Customer's Reference	:	EE/DD/WO/371/18-19
Source of Sample	:	Sample supplied by Agency
Sample condition	:	Satisfactory
Date of Receipt	:	02-03-19
Sample Type	:	40mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	02-03-19

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 40MM DOWN COARSE AGGREGATE:

Total weight taken : 15000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	80 mm	0	0	0.0	100	100
2	40 mm	214	214	1.4	98.6	90-100
3	20 mm	7254	7468	49.8	50.2	30-70
4	10 mm	4442	11910	79.4	20.6	10-35
5	4.75 mm	2685	14595	97.3	2.7	0-5
6	Pan	405	15000	100.0	0	---

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

CIVIL Pro Sig. Date. BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TP/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2020-06-29-75** **Date: 05-03-19**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	10.6	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	12.3	
3	Specific Gravity	2.64	–
4	Bulk Density(Loose) (Kg/l)	1.49	–
5	Bulk Density(Compacted) (Kg/l)	1.52	–
6	Water Absorption(%)	0.17	–

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

CIVIL Pro Sig. Date. BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2020-06-29-75** **Date: 04-03-19**
Customer	:	Assistant Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
Address	:	Shettyhalli Sub Division, BBMP, Bangalore.
Project Name	:	Maintanace of Burial Ground & Office In Ward No.12 Shettyhalli Sub Division.
Agency	:	Technical Manger (West), Karnataka Rural Infrastructure Development Limited, No.280, 59th Cross 17th C Maain Road, 3rd Y Block Rajaji Nagara, Bangaluru-560010.
Customer Reference	:	EE/DD/WO/371/18-19
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	02-03-19
Sample Type/ Size	:	20mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	02-03-19

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 20MM DOWN COARSE AGGREGATE:

Total weight taken : 5000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	40 mm	0	0	0	100	100
2	20 mm	237	237	4.7	95.3	90-100
3	10 mm	2544	2781	55.6	44.4	25-55
4	4.75 mm	2107	4888	97.8	2.2	0-10
5	Pan	112	5000	100	0	–

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರಮಿಂಪುವನರ, ಬೆಂಗಳೂರು.

CIVIL Pro Sig Date BANGALORE

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2020-06-29-75** **Date: 04-03-19**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	10.7	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	11.4	
3	Specific Gravity	2.65	–
4	Bulk Density(Loose) (Kg/l)	1.53	–
5	Bulk Density(Compacted) (Kg/l)	1.57	–
6	Water Absorption(%)	0.19	–
7	Aggregate crushing Value(%)	25.6	Max 30% for Aggregates to be used in concrete for wearing Surface, In case Aggregate Crushing Value Exceeds 30% then the test for ten percent fines should be conducted for Aggregates to be used in concrete other than for wearing Surface.
8	Aggregate Impact Value(%)	22.5	30% for Aggregates to be used in concrete for wearing Surface, 45% for Aggregates to be used in concrete other than for wearing Surface.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

CIVIL Pro Sig. Date

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

End of Report

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Format No: CP/TF/01

TEST REPORT OF FINE AGGREGATE

Date: 04-03-19

Lab ID	:	**CP-2020-06-29-75**
Customer	:	Assistant Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
Address	:	Shettyhalli Sub Division, BBMP, Bangalore.
Project Name	:	Maintanace of Burial Ground & Office In Ward No.12 Shettyhalli Sub Division.
Agency	:	Technical Manger (West), Karnataka Rural Infrastructure Development Limited, No.280, 59th Cross 17th C Maain Road, 3rd Y Block Rajaji Nagara, Bangaluru-560010.
Customer's Reference	:	EE/DD/WO/371/18-19
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	02-03-19
Sample Type	:	Fine Aggregate
Reference to BIS codes	:	IS 383 : 2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1, 3) RA2012 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption
Date of test	:	02-03-19
Total weight taken	:	1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	27	27	2.7	97.3	90-100	90-100	90-100	95-100
3	2.36 mm	55	82	8.2	91.8	60-95	75-100	85-100	95-100
4	1.18 mm	239	321	32.1	67.9	30-70	55-90	75-100	90-100
5	600 micron	205	526	52.6	47.4	15-34	35-59	60-79	80-100
6	300 micron	203	729	72.9	27.1	5-20	8-30	12-40	15-50
7	150 micron	191	920	92.0	8.0	0-10	0-10	0-10	0-15
8	Pan	80	1000	100.0	0.0	---	---	---	---

Result :The tested Sample Conforms to Grading Zone II

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

CIVIL Pro Sig. Date. BANGALORE

M : 9972924526 | Tel : +91 80-23444801 | civilproexperts@gmail.com

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2020-06-29-75** **Date: 04-03-19**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS 383:2016
1	Water Absorption(%)	1.5	–
2	Specific Gravity	2.59	–
3	Material finer than 75 micron(%)	6.9	Uncrushed fine Aggregate Max 3%, Crushed Fine aggregate Max 15%, Mixed Fine aggregate Max 12%, Manufactured Fine aggregate Max 10%

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

CIVIL Pro Sig Date

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

TEST RESULTES FOR MS BLOCK PIPE

Lab ID : **CP-2020-06-29-75** **Date: 12-03-19**

Customer : Assistant Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.

Address : Shettyhalli Sub Division, BBMP, Bangalore.

Agency : Maintanace of Burial Ground & Office In Ward No.12 Shettyhalli Sub Division.

Project Name : Technical Manger (West), Karnataka Rural Infrastructure Development Limited, No.280, 59th Cross 17th C Maain Road, 3rd Y Block Rajaji Nagara, Bangaluru-560010.

Customer's Reference : EE/DD/WO/371/18-19

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 10-03-19

Type of Sample : M.S Block Pipe

Reference to BIS codes : IS:1608-2005(RA 2011), IS 1599-2012.

Date of testing : 10-03-19

TESTS RESULTS FOR MS BLOCK PIPE 38MM DIA, 14 GAUGE

Sl. No	Description	Result	Required as per as IS Code 2062: 2011	Remarks
1	Yeild Stress (N/mm2)	299	250N/mm^2	Satisfactory
2	Tensile Strength (N/mm2)	509	410N/mm^2	Satisfactory
3	Elongation Percentage (%)	24	Min 23%	Satisfactory

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

****End of Report****

TEST RESULTS FOR CHAIN LINK FENCING

Lab ID	:	**CP-2020-06-29-75** **Date: 09-03-19**
Customer	:	Assistant Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
Address	:	Shettyhalli Sub Division, BBMP, Bangalore.
Project Name	:	Maintanace of Burial Ground & Office In Ward No.12 Shettyhalli Sub Division.
Agency	:	Technical Manger (West), Karnataka Rural Infrastructure Development Limited, No.280, 59th Cross 17th C Maain Road, 3rd Y Block Rajaji Nagara, Bangaluru-560010.
Customer's Reference	:	EE/DD/WO/371/18-19
Sourse of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	07-03-19
Type of Sample	:	Chain Link Fencing
Reference to BIS codes	:	IS 2062:2011
Date of testing	:	07-03-19

TESTS RESULT FOR WIRE MESH

SL.NO	Description	Result
1	Average Thickness in mm	4.04
2	Dia of linewire in mm	3.14
3	Mesh size in mm	50.01
4	Nominaldia of meshwire in mm	2.52
5	Bend Test	Satisfactory

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative.
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL|
GEO TECHNICAL| PROJECT MANAGEMENT| SURVEYING SERVICES |